

Main Breaks Since 2020: 4

DATE of FAILURE	Street Address or Location (Briefly Describe Repairs First Measurement			Second Measurement	Third Measurement
2/12/2021	Business Loop 70 E, 1333	Cut in 20" of 6" PVC, (2 Hymax Couplings	10' SE of SE corner # 1333	60' NE of FH# 5004	11' W C/L Poplar St
2/12/2021	Business Loop 70 E, 1333	3' of 6" PVC and (2) Hymax couplings	3' E BOC	6' W C/L Poplar St	<null></null>
8/16/2022	Bus. Loop 70 E, 1333	6x20 SS Repair Sleeve	25' SE SE COR 1333 Business Loop 70 E	41' NE of FH 5004	42' NW of Electric MH
8/17/2022	Bus. Loop 70 E, 1333	Hymaxed in 36" C-900 PVC	4' E of BOC	20' NE of CPP	13' W C/L Poplar St